

Questions & Answers

ITB 21-02 Donaldson Park Restroom Improvements

RFQ

Q - No flooring restoration is listed in scope of work, will it be acceptable to prep, apply epoxy coating with sand granules for slip resistance?

A – The scope of work is to include flooring restoration by prepping and applying an epoxy coating with sand granules for slip resistance.

Q - Roof replacement is called out as standing seam metal to match other surrounding roofs in park, these roofs have a screw down R panel on them, are we to match the existing?

A – The scope for Roof replacement has been changed from standing seam metal to screw down R panel to match other surrounding roofs in park.

Q - To meet the 360-degree area lighting coverage will it be acceptable to install one additional pole mounted fixture on the NW side of the building to match the other fixtures that are in the park? and should we include repairs to the other fixtures that are damaged along the walk way?

A – It is acceptable to install one additional pole mounted fixture on the NW side of the building to match other fixtures in the park. The scope had been expanded to include repairs to the other fixtures that are damaged along the walkway.

Q - Is it acceptable to replace the three dead bolts on the building with similar brushed nickel finish units in lieu of re-coring the existing dead bolts?

A – It is acceptable to replace the three dead bolts in the building with similar brushed nickel finished units in lieu of re-coring the existing dead bolts. All three dead bolts are to use the same key.